

JT-60SA Magnet Commissioning Experience

Alexandre Louzguiti¹ & CEA team

¹IRFM, CEA Cadarache, France

WPSA General Meeting, 4-6 May 2022

JT-60SA integrated commissioning





November 26th, 2020

All coils superconducting


March 2nd, 2021



TF @ nominal current + ECR plasma



3 months on-site



JT-60SA assembly

Cool-down

Vaccum vessel baking

Coil energization tests

Investigations and repair



March 31st, 2020

End of assembly



January 13th, 2021

First coil energization (EF1 @ 1kA)



March 9th, 2021

EF1 incident (electrical arcing+ cryostat vacuum loss)

Pictures from <https://www.jt60sa.org/>

Mission on-site

- ❖ Arrival in Japan on 08/12/2020
- ❖ Pandemic context (14 days quarantine in hotel, tests, masks, etc.)
- ❖ Stay on QST site from 23/12/2020 to 05/03/2021 = 2.5 months
- ❖ Active participation to coil energization tests

Slide from Ide-san
Limited but strong onsite support

QST JT-60SA

- Even under the tough COVID-19 situation, two EU colleagues visited to support the Integrated Commissioning.
 - Alexandre Louzguiti (CEA) and Matteo Iafrati (ENEA).

Hamada-san Sam Alexandre Matteo

- 23 -

Main coil energization tests


- ❖ **Low Current Quench Detection Test**
- ❖ **PF current tests**
- ❖ **TF current tests**
- ❖ **PF voltage tests**

Low Current Quench Detection Test

- ❖ Each superconducting coil is protected with a quench detection (QD) system. In case of quench detection, the coil is rapidly discharged (TF time constant < 14s, indiv PF < 4s)
- ❖ For safety purposes, we have led investigations on how to test the QD system in real tokamak conditions before injecting high currents in the coils (simulations & calculations for magnet safety analysis, resistance calculation, etc.)
- ❖ Procedure defined & successfully applied to TF15 & EF3:
 - Start from superconducting coil
 - Stop Helium flow in the coil to warm it up with the static heat loads until a small coil resistance appears (typically $R_c > 1\text{m}\Omega$)
 - Inject small current (typically $I_c < 0.5\text{kA}$) until QD is triggered (i.e. when $R_c I_c > U_d$)



Tests on TF 15

warmed-up during 1 day, measured resistance before test $\approx 1\text{ m}\Omega$
03/02/2021



Tests on EF 3




warmed-up during the week-end, measured resistance before test $\approx 2\text{ m}\Omega$
08/02/2021



PF current tests

- ❖ Individual coils current tests on 10 PF (4 CS modules+6 EF coils)
- ❖ Calculations to ensure coil safety during tests in case of QD malfunction, analysis of fast discharges, PF coils polarity check
- ❖ All PF coils have been tested up to +/- 5 kA (i.e. 25% of nominal), initial objective was 50% but technical difficulties were met, mainly caused by:


- Problems on power supplies (e.g. command, PID, noise, wrong pyrobreaker firing+replacement, current balance in rectifiers, etc.)
- QD balance, QD noise (capacitors installation+tuning)



Theoretical time constant $\tau=2.907$ s

I (kA)	Measured τ (s)	Relative difference
1	3.040	+4.6%
3	3.040	+4.6%
5	3.022	+4.0%




Time constants analysis of fast safety discharges: all measured time constants match the theoretical ones within +/- 5 %





Some waveforms for PF coils current tests (combinations of ramp-ups, plateaus, ramp-downs, and fast safety discharges on a dump resistor)

TF current tests

- ❖ Individual TF magnet test (18 TF coils in series) → current ramps and fast discharges
- ❖ Analysis of fast discharges, monitoring of QD system, He temperature & TF displacement during tests and 7.3 M_W Fukushima earthquake
- ✓ Nominal current 25.7 kA achieved on March 2nd, 2021 + ECR plasma during flat top



2021 Fukushima earthquake M_W 7.3 occurred at 23:07 JST (15:07 CET) on February 13th 2021
TF coils radial sensors on 2021/02/13







Theoretical time constant* $\tau=14.028$ s

I (kA)	Measured τ (s)	Relative difference
5	14.874	+6.0%
10	14.9	+6.2%
18	12.6	-10.2%

Time constants analysis of fast safety discharges

PF voltage tests

- ❖ Individual coils **voltage control tests** up to +/-5 kV on 10 PF (4 CS modules+6 EF coils)
- ❖ Voltage & current waveforms = current ramp until plateau and +/- 5, +/- 3 and +/- 1 kV rectangular voltage signal
- ❖ All PF coils **except EF1** have been successfully tested up to +/-5 kV
- ❖ **Electrical arcing incident** occurred during the very last coil voltage control test sequence (on EF1)



Work life at QST & recommendations

- ❖ Limited interactions because of language barrier + short lunch break (15 min), no coffee break → difficult to interact and bond with QST colleagues
- ❖ Important communication between EU colleagues to share info and avoid duplicated questions to QST
- ❖ Focus on one QST contact person rather than several of them (ideally, one per EU person)
- ❖ Spend time in control room to get the information and have opportunities to discuss and not lose track
- ❖ Respect hierarchy in requests (ask person's supervisor rather than to the person directly)
- ❖ Propose your expertise & help pro-actively but respecting QST pace and organization (QST rarely asks you tasks)
- ❖ Download app for “visual” Japanese translation (for procedures in JP, etc...)

