

EUROfusion PSD Management Meeting

WPSA report 2026-01-26

Carlo Sozzi



WPSA news

- Edge TS port plug and VUV installation starting in February 2026.
- 5 EuF personnel (+1 Internship TUE Univ.) on site from 2nd February
- Divertor VUV spectrometer: Severe damage during shipping
 - One box (cabinets) damaged on the side
 - Mirrors of VUV got damaged by vibrations. Loose screws and dust in the plug
 - Action being taken with the shipping company (F4E)
- Confirmation of the installation timeline for DivVUV after the inspection to be performed by the team to assess the damage (also with the shipping company inspector) and plan the repair
- Some margin (2 weeks) in the schedule





- MGI:
 - Starting tests with current design to define max pressure allowable for operation
- Pellet
 - Factory launcher acceptance test planned next month => delivery at IPP Garching, assembly and test.
 - Report on centrifuge-extruder integration delivered
 - F4E tender for extruder procurement out soon
- Visit to advance collaboration in Magnetic control activities being planned for February/March (Coupling of MECS simulator with CREATE control algorithms)
- Next Technical Coordination Meeting planned for second half of May at EPFL
- 2025 reporting
 - 41/56 reports delivered