




Design of the W wall and Update on procurement

PSD Meeting



28/04/2026

- PA strategy
- Contracts implementation
 - HHF
 - NHF
 - CF
- Tungsten first wall








OVT – 14 elements




IVT – 10 elements






OVT



Diagnostic opening

IVT




Standard gap

Shaping principle – rotation plus translation to protect leading edges – including tolerances

Shadowing – LFS

Analysis in progress




P15R





P16L




P16R

P17L



Shaping principle – rotation plus translation to protect leading edges – including tolerances











10 MW/m^2
~2600 pulses










20 MW/m²
15 pulses (2s)


Normal Heat Flux elements – NHF




- 7mm bulk tungsten tiles
- CuCrZr/SS heat sinks
- SS supports
- SS manifolds and branch pipes



Inner baffle




Dome



Outer baffle


- Bolted tile design
- Bulk tungsten tiles
- ITER grade tungsten
- CuCrZr/SS heat sinks and SS supports

Normal Heat Flux elements – NHF




Dome heatsinks qualification mockups

Dome heatsinks qualification mockups





Dome heatsinks qualification mockups





TEMPERATURE - MARFE

CENTRAL DOME









TEMPERATURE - DETACHED

INNER DOME



All dome components satisfy the requirements
 $T_{CuCrZr} < 450C$
 $T_W < 1200C$
 After flow channel shape optimization





Von Mises

PRELOAD

PR + THERMAL


PR + TH + EM (1 tile)

Displacement



PRELOAD

PR + THERMAL

PR + TH + EM (1 tile)




- SS316L fabricated components
- Based on the ICD design
- All interface planes
 - 0.2 mm planarity and flatness



- 10 cassette frames completely manufactured. Final cleaning and measurements pending
- 25 more cassette frames in various manufacturing phases

Cassette Frames



■ Measurement ■ Fabrication ■ Remaining





F4E metrology independent check of the CF

- ITER grade tungsten
- Requirements:
 - $W\% > 99.94\%$
 - Density $> 19 \text{ g/cm}^3$
 - Grain size < 3
 - Grains aligned with heat flux direction
 - Hardness $HV > 410$
- Procurement:
 - Blocks and plates for IVT + OVT + 20% spares
 - Options for tungsten blanks for W wall qualification trials + Divertor spares

QUALITY CERTIFICATION

Report No. : W-2406-6 page: 1/1


Producer: ATTL Advanced Materials Co., Ltd. Customer: Revol TT Consulting s.r.o.

Product Name	Lot No.	lot Quantity	status	Delivery Date	Contract No.				
Tungsten plate for monoblocks	23-01	3 pcs	Stress-relieved	Jun.,2024	MB-2024193				
Acceptance Criterion	According to Tungsten material specification For the Tungsten Actively Cooled Divertor (T-ACD)								
Physical Performance Indices	Item	Density g/cm^3	HV(30) Mpa			Grain size			
	Acceptance Criterion	ASTM B311 2 Samples / lot	ASTEM E92 3 Samples / lot			ASTM E112 2 Samples / lot			
	Requirement	≥ 19.0	≥ 410			3 or finer			
	Measured Value	19.14 19.13	438.9 453.7 436.7	6 grade	6 grade				
Chemical Composition 2 samples / lot	Item	C	O	N	Fe	Ni	Si	W	—
	Requirement	Composition, wt%	0.01	0.01	0.01	0.01	0.01	0.01	≥ 99.94
	Measured Value(wt%)	0.0055	<0.002	<0.002	<0.001	<0.001	<0.002	<99.98	
		<0.001	<0.002	<0.002	<0.001	<0.001	<0.002	<99.99	
Microstructure									
	100×				100×				
	perpendicular to the rolling direction				parallel to the rolling direction				
Inspection Conclusion	Meet the technology requirements: Number of samples (every item): 3pcs								
Created by:	Gao Liguang 06/25/2024				Collated by: Xu Qin 06/25/2024				
									
<small>Address: No.10 Yong Cheng North Rd., Yongfeng Industrial Base, Jiaoyang, Beijing 100094, China Tel/FAX:010-58717301 / 58717300 URL: http://www.atm-tungsten.com</small>									

Predictive modelling of JT-60SA high-beta steady-state plasma with impurity accumulation

N. Hayashi, K. Hoshino, M. Honda and S. Ide

Heat load distribution for HHF (10MW/m² baseline + 15MW/m²)



Heat load distribution for NHF (MARFE + detached)






Figure 5. Profiles of (a) ion and electron temperatures (solid and broken lines), electron density (dotted line), and (b) heat load along the inner divertor plate in the same case as figure 4. (c) and (d) Profiles for the outer divertor plate.




- HHF elements testing – R&D
 - IR thermography
 - Pressure test @ 25 bar
 - Hot leak test @ 25 bar, 200C
 - **HHF test**
 - 3000 pulses @ 10 MW/m²
 - 100 pulses @ 15 MW/m²
 - Screening test up to 20 MW/m²
- HHF elements testing – manufacturing
 - IR thermography / UT testing
 - Pressure test @ 25 bar
 - Hot leak test @ 25 bar, 200C
 - **HHF testing considered x batch**



- **NHF elements testing**
 - Pressure test @ 25 bar
 - Hot leak test @ 25 bar, 200C
- **CF main water pipes testing**
 - Pressure test @ 25 bar
 - Hot leak test @ 25 bar, 160C
- **Full divertor unit testing**
 - Flow test
 - Pressure test @ 25 bar
 - Hot leak test @ 25 bar, 200C



- On-board divertor diagnostics:
 - Diagnostic openings
 - Langmuir probes (4 x 16 triplets)
 - Halo current coils
 - Thermocouples
 - Gas puff pipes
 - **Electrical shunts (agreed)**
 - **Penning gauges (TBD)**
 - **QMBs (TBD)**




P4 → 16 triple probes on IB + OB




P9 → 16 triple probes on DOME + OC


- **HHF**
 - Testing of small scale tungsten monoblock mockups completed in Q1/25
 - Intermediate scale mockups manufactured and tested in Q2/25
 - **3 full scale mockups manufactured and tested as Q1/26**
 - Release of series production in Q3/26
 - **Tungsten raw material tenders received and being evaluated as of March 2026**
- **NHF**
 - **Design of tungsten PFCs finalized in Q3/25**
- **CF**
 - **First 10 units in Q1/26**
- **Integration**
 - PA to be signed by Q2/2026 with call for tender to start by Q1/26

- Tungsten First wall – design activities
 - Drop-in replacement to C wall
 - Reuse of stabilizing plate → priority
 - Possible need of in-vessel work for stabilizing plate and water manifolds modification
 - Technology based on NHF design, **but adapted to RE and disruption loads**
 - Remote handling compatible (RH studies to be started in parallel to W wall design)
 - Conceptual design to be completed by end 2026
 - Writing of technical specification and start of call for tender for industrial contract(s) by end 2027
 - **Human resources being identified in F4E Projects and Engineering departments**





Series flow



Parallel flow

