



Exploitation of JT-60SA (WPSA)

WPSA organization & Project Execution Plan (PEP)

Carlo Sozzi

G. Falchetto, J. Ayllon-Guerola, E. Belonohy (area coordinators)

A. Di Bastiano (PSO)

Thanks to E.Joffrin, G.Giruzzi, G. De Tommasi, J. Garcia




This work has been carried out within the framework of the EUROfusion Consortium and has received funding from the Euratom research and training programme 2014-2018 and 2019-2020 under grant agreement No 633053. The views and opinions expressed herein do not necessarily reflect those of the European Commission.

WPSA organization and Work Breakdown Structure



| EUROfusion Fusion Science Department | | | |
|--------------------------------------|--|---|--|
| | | Project Board | |
| WPSA Project Leader | | | |
| PSO | Scientific Exploitation Tasks | | |
| JIFS | Enhancement projects | | |
| O-JIFS Organization | IM- Implementation (FP8) | FE - Scoping and feasibility | |
| | Edge Thomson Scattering design and procurement | Phase Contrast Imaging system design and procurement | |
| | VUV divertor design and procurement | Doppler Reflectometry system design and procurement | |
| | FILD design and procurement | Neutron and Gamma diagnostics design and procurement | |
| | MGI design and procurement | EC Stray Detection system design and procurement | |
| | Cryopumps design and procurement | Beam Spectroscopy system (BES) design and procurement | |
| | Pellet launching system design and procurement | Ultra-Fast Reflectometry Upgrade | |
| | New sub-systems (FP9) | IR imaging system design and procurement | |
| | | Remote access architecture design and procurement | |
| | SA Code management | IC coordinators | Plasma and subsystem operations |
| | OP - Plasma operation oriented tools | 01.Discharge simulator | Integrated Commissioning with Plasma (FP9) |
| | | 02.ECWC tools | Plasma operations, tools and training |
| | | 03.Breakdown simulator | 01.Plasma Operations |
| | | 04. Integrated data analysis tools | 02.Wall Conditioning |
| | | 05.Disruption alarm | 01.EDICAM operation |
| | M- Modelling | 01.MHD and control | 02.Camera tomography |
| | | 02.Scenario development and analysis | DO - Diagnostics Operation |
| | | 03.Edge and divertor modeling | 03 FILD |
| | | 04.Fast Particles modelling | 04 edge TS |
| | | 05.Disruption and runaway modelling | 05 div VUV |
| | SD- Synthetic diagnostics development | 01.Visible imaging analysis tools | RT - Real-time |
| | | Tools for EU procured systems | 01.EU tools |
| | | | 02.QST tools |
| | | | SSO - Sub-systems operation |
| | | | 01.Pellet |
| | | | 02. MGI |
| | | | 03. Divertor Cryo |
| | | | 04.NBI |
| | | | 05. ECH |
| | | | 06. Cryo and Magnets |



- ## Topical Groups
1. Scenarios
 2. Transport
 3. Energetic particles
 4. MHD
 5. PWI and SOL
 6. Pedestal

- Hybrid nature of WPSA
 - Runs partially as a project
 - Partially as a campaign
- Mixed Work programme FP8 & FP9 (until 2022)
- Substantial importance of interfaces (F4E, QST...)
- WPDIV, WPPWIE
- WPPrIO, WPTE
- WPAC



white boxes:
 activities foreseen
 but not yet started

JT-60SA status




- **Incident analysis**
- First discharge points identified at coil connection joint in EF1. Root cause attributed to poor insulation at the exit of QD wires (inadequate tracking length, poor bonding to ground of EFTE wire insulation, insulation technique probably inadequate with signs of bubbles and partial debonding)
- Extensive campaign of testing completed for mostly all the joints in JT-60SA.
- Test included Extended HV dry test (15-20 kV DC), wet test (1 kV), local Paschen conditions.
- **Insulation of all joints (terminals and mid) has to be remade**
- QD wires under the SS wrap has to be replaced with individually shielded wires (old QD cut and grounded)

- **Repair and recovery (update October. 2021)**
- All insulation procedure and test procedures to be tested on mock-ups allowing also the qualification of personnel
- All terminals and mid-joints will be Paschen tested
- The machine will undergo a global Paschen test prior to energisation (feasibility of Paschen Test at cold conditions being evaluated)
- Detailed mock-up of EF and CS terminals and all the mid-feeder joints ((one-box) developed and validated
- Repair technique applied first on the mock-up and successfully tested
- Following the qualification of the repair technique, now the first one-box joints have been repaired inside the cryostat. The mid-feeder joints on EF 1 were reinsulated first (starting on 09 Oct) and were also successfully tested under local Paschen conditions (19 Oct). Following that the same technique is now being applied to the EF 1 and EF 3 terminal joints.
- Detailed mock-up of TF terminals (twin-box) being developed and tested
- Most of the CS joints are completely inaccessible. Mock-up tests to study how the joints behave in different condition being implemented



Schedule (tentative)




- The Integrated Project Team is examining the recovery of the delay by implementing the installation of enhanced components in parallel with repairs and improvement of voltage holding capability in the cryostat.
- For this reason, the planning of the activities outside the vessel, including the EU-led enhancement items is not delayed
- **Updated (tentative) schedule**
 - HV test in January 2022
 - Restart of commissioning in February 2022 (vacuum pumping)
 - Plasma operation (OP1) by May-June up to September 2022 (15 months delay wrt original schedule before the coil incident)
 - ME1 24 months Oct 2022-Sept 2024 (2 months recovered)
 - OP2 9 months (Oct 2024-May 2025) (+1 month of experimental campaign wrt original schedule) (Comm.+ Science)
 - ME2 4 months (June 2025-Sept 2025) (2 months recovered)
 - OP3 9 months (Oct 2024-May 2025) (+1 month of experimental campaign wrt original schedule) (Science)

WP activities from FP8=>ending in 2022


- Enhancements in implementation phase (with F4E):

- Divertor cryo-pumping system
- Pellet injector
- MGI (massive gas injection)- (HW)
- Edge Thomson Scattering (TS) – (HW)
- VUV spectrometry) – (HW)
- FILD (fast ion loss detection) – (HW)
- EDICAM


Divertor Cryopumps



VUV Divertor Spectrometer



MGI




- Participation to the Integrated Commissioning with 7 operational topics

- Cryo & magnets,
- Scenario development,
- Wall conditioning,
- EDICAM,
- Magnetics & Disruptions,
- Equilibrium Control
- Breakdown




Pellet Launching System

Edge Thomson Scattering



FILD



EDICAM wide-angle camera (in commissioning in Naka)



FP8 Enhancements status (october 2021)



Pellet Launching System

- IPP lab for test bed ready. Fuelling and pacing pellet source in delivery at IPP.
- Centrifuge: it was approved to go for a worldwide CFT . In view of this, the specifications has been updated. Call closure this week.

Divertor Cryopumps

- PA signed and ongoing
- 3D/2D design ready
- Manufacturing trials ongoing with issues on welding, material availability (due to COVID) and charcoal coating (may impact on delivery time, currently being addressed).

MGI

- PA signed and ongoing
- Electronics completed, Valve manufacturing launched. Schedule not critical.

FILD

- PA to be finalised and signed (last iteration ongoing)
- 3rd DRM this week. Details of the design being agreed and fixed

VUV spectrometer

- PA to be finalised and signed.
- Orders for main parts issued (Mirrors, Gratings...) or ready to be launched (detectors). Main components under procurement
- Assembly and test bed in Frascati being prepared to receive the spectrometer.
- DRM by beginning October: Configuration model available and analyses (thermal /electro mechanical under finalisation)

Thomson scattering system

- PA signed and ongoing
- Mechanics: port plug and trolley contracts issued, order for last part of items being issued.
- Polychromators: acceptance test fixed this November
- Optics: under production
- Fibers : DEL4 arrived in Japan . Last shipment will be the 100 km extra length that should provide margins for the bundling process (ready for shipment, documentation verification in progress)
- Laser: under manufacturing. Downstream optics being agreed

NO particularly critical points impacting the machine schedule

Possibly critical points related to administration/project management
FP8-funded projects must end by 2022

Actions being taken to avoid issues related with this

Requests for work extending in 2023 to be included in FP9

FP8: updates on IC and EN budget



| FP8 Integrated commissioning PM work | | |
|--------------------------------------|-------------------|----------|
| Planned 2020-21 | Performed 2020-21 | Residual |
| 83,01 | 68,88 | 14,13 |

| FP8 Enhancement PM work | | | |
|-------------------------|-------------------|----------|--------------------|
| Planned 2020-21 | Performed 2020-21 | Residual | New request (2022) |
| 263,3 | 208,9 | 54,4 | 59 |

| Equipment & Infrastructure 100% (JT-60SA) and Goods & services 100% (JT-60SA) | | | | Planned | Used | Residual |
|---|------|--------|--|--------------------|--------------------|--------------------|
| Deliverable | Year | Ben. | Description | Total Contribution | Total Contribution | Total Contribution |
| SA-EP.A03-T002-D002 | 2021 | IAP | Mechanics procurement | 500 | 130 | 370 |
| SA-EP.A07-T002-D001 | 2020 | MPG | Valve components, gas handling components, electronics, 50k shifted to 2021 | 40 | 40 | 0 |
| SA-EP.A07-T002-D001 | 2021 | MPG | COVID, Valve components, gas handling components, electronics | 50 | 58 | -8 |
| SA-EP.A03-T002-D001 | 2020 | ENEA | collection optics, 15k shifted to 2021 | 60 | 60 | 0 |
| SA-EP.A03-T002-D001 | 2020 | ENEA | Design studies for collection optics | 20 | 20 | 0 |
| SA-EP.A03-T002-D001 | 2021 | ENEA | Collection optics, 15k shifted to 2021 | 75 | 3 | 72,5 |
| SA-EP.A03-T002-D001 | 2021 | ENEA | COVID, collection optics | 15 | 15 | 0 |
| SA-EP.A03-T002-D003 | 2021 | ENEA | Laser 2nd payment | 240 | 0 | 240 |
| SA-EP.A03-T002-D003 | 2021 | ENEA | COVID, Laser 1st Payment | 160 | 40 | 120 |
| SA-EP.A04-T003-D002 | 2021 | ENEA | Spectrometer, collection optics and ancillaries procurement by Consorzio RFX | 100 | 0 | 100 |
| SA-EP.A04-T003-D002 | 2021 | IAP | Mechanical stand for spectrometer and optics, vacuum interface (valves, bellows) and port plug | 30 | 0 | 30 |
| SA-EP.A04-T003-D002 | 2021 | ENEA | COVID, Spectrometer, collection optics, and ancillaries procurement by Consorzio RFX | 280 | 0 | 280 |
| SA-EP.A04-T003-D002 | 2021 | IAP | COVID, Mechanical stand for spectrometer and optics, vacuum interface (valves, bellows) and port plug | 80 | 0 | 80 |
| SA-EP.A04-T003-D002 | 2021 | IPPLM | COVID, Vacuum system | 80 | 0 | 80 |
| SA-EP.A02-T004-D002 | 2021 | CIEMAT | Completion of manufacturing and assembly | 450 | 0 | 450 |
| SA-EP.A02-T004-D002 | 2021 | CIEMAT | COVID Actuators and control system for tests. Scintillator screens and fast framing camera, initially foreseen in the 2019 budget: 110 keuros, unspent and moved to 2021 22.130 keuro; foreseen for 2020 also moved to 2021-22 | 70 | 0 | 70 |

Work package milestones 2021



| Sequential M ID | Related WBS ID | Title | Due Date (mm/yyyy) | Related GA D/M no. | |
|-----------------|---------------------|---|--------------------|--------------------|---|
| SA.SE.CM.M1 | SA-SE.CM.OP.01-T001 | First simulation of a JT-60SA discharge with the coupled METIS-CREATE codes with controllers. | 12/2021 | | ✓ |
| SA.SE.CM.M2 | SA-SE.CM.SD.01-T001 | Implementation of visible imaging analysis tool (camera tomography) | 12/2021 | | ✓ |
| SA.EN.M1 | SA-EN.AC.01-T001 | Complete the detailed design and secure the procurement to meet the deadline for delivery of the BA phase 2 Enhancements projects | 12/2021 | SA.D.06 | |
| SA.EN1 | SA-EN.REC.01-T001 | Start of the EU-REC activity (*) | 06/2021 | SA.D.05/SA.M.02 | ✓ |

❖ Activity in synergy with F4E, QST. (ENEA,CEA, IPP as EUROfusion contributors)

Status of the 2021 GA milestones/deliverables



| GA Milestone no. | Title | Due Date (mm/yyyy) |
|------------------|--|-----------------------|
| SA.M.01 | Participation in the Integrated Commissioning before plasma operations | June 2021 ✓ |

- Active and extended participation until coil incident (March 2021)
- Participation focused to the recovery activities and to the preparation of next year phase in the following period
- Report at the end of the 2021

| GA Deliverable no. | Title | Due Date (mm/yyyy) |
|--------------------|--|-----------------------|
| SA.D.01 | Appointment of Experiment Leader from EU (after call issued end 2020) | Apr. 2021 ✓ |
| SA.D.03 | Report and plan on organisation of the JT-60SA scientific exploitation | Dec. 2021 |

- SA.D.03 to be prepared with the main contribution of the ETL from EU.



Overall objectives


- Participation to the IC (OP1b), particularly to the plasma phase
- Complete the delivery of the EU-led systems under implementation
- Progress towards the release of validated simulation tools for scientific exploitation
- Contribute to the start-up of the Experiment Team
 - in 2022 there will 2 parallel structures, IC team and Experiment Leaders / TGL
 - some level of coordination is being discussed in view of designing how the experiment team will work when the IC phase will finish.
- Prepare proposals for future Enhancements (>2025)

Mapping of IC2021 activities in FP9 and IC2022



| IC 2021 Topic | FP9 activity / IC2022 |
|-----------------------------------|---|
| ECWC and gas analysis | FP9 Code Management. Support QST with the FP9 plasma operation team. |
| Plasma discharge development | FP9 Operations – Plasma Operations (partial overlap with the scenario TG) |
| EDICAM | EDICAM -FP9 Operations jointly with CM |
| Camera tomography | Camera tomography – Operations jointly with CM |
| Plasma Breakdown | Operations – Plasma Operations for IC support. Simulation work with CM (partial overlap with the scenario TG) |
| Plasma Control and Equilibrium | Operations – control (CREATE) (partial overlap with the scenario TG) |
| Magnetics and MHD | Operations – Magnetics diagnostics (WG diagnostics) + MHD (partial overlap with the MHD TG) + Disruption Database |
| Disruption (database development) | FP9 Code Management – Disruption trigger development + Disruption avoidance? (partial overlap with the scenario TG) |
| Cryo and magnets | FP9 Operations – Cryo and magnets |

- Crossed disciplinary WGs involving F4E+QST+EUROfusion
- WG help to create a link between operations and scientific work



| Other supporting activities |
|--------------------------------|
| Heating systems (ECRF in 2022) |
| RDA & Remote Participation |



SA-CM Code management and modelling area

Coordinator G. Falchetto

- **Validate operation oriented tools** on data from IC
 - ECWC code
 - Disruption modelling
- **Optimize and provide to EU users simulation tools for operation/scientific exploitation**
 - **Discharge simulator**
 - strong coupling and performance improvements
 - call for test users (operators/scientists) and provide training
 - **Breakdown simulator:** optimization and simulation of breakdown scenarios for JT-60SA using a nonlinear optimization technique. Runaway generation at start-up.
 - **MHD stability workflow** operational for routine use
 - Demonstration of automated application of the **energetic particles (EP) workflow** to the assessment of EP-stability in ramp-up and steady state plasmas.– **NBI modelling expertise needed**
 - Development of the **disruption mitigation trigger**
 - Adaptation of **Integrated Data Analysis** and Validation (IDAV) tools to JT-60SA, pending requirement capture and agreement.
- **Finalize/extend the modelling of initial phase scenarios**
 - Assessment of **ramp-up in the ELMy H-mode with operationally oriented integrated transport codes** including first principles transport models and MHD stability analysis
 - Report on sensitivity study on **conditions for divertor detachment** for the initial phase and nominal C scenarios with edge/SOL transport modelling codes, including impurity seeding impact.
 - Modelling **multiple pellet injection** in self-consistently evolving pedestal profile
 - Extend to **runaway electron and disruption modelling: available manpower?**



SA-OP Operations area:

Coordinator: E. Belonohy

- Support the **integrated commissioning in 2022** in

- Plasma Operations and Commissioning incl. vacuum conditioning and plasma breakdown
- Magnetics commissioning, MHD, disruption database
- Control and equilibrium reconstruction
- Cryo and magnets
- EDICAM operation
- Camera tomography

SA-CM will support integrated commissioning with ECWC & breakdown modelling

-> Share European operational experience and support QST from Europe and on the Naka-site in establishing commissioning strategies, day-to-day analysis support and recording/reviewing of the IC experience

- Start **new activities in support of the experimental campaigns in 2024-25**

- Commissioning of enhancements provided by Europe (Thomson Scattering, VUV spectrometer, Divertor Cryo)
- Control room support preparation (real-time experts for scientific networks)

Coordinator: J. Ayllon-Guerola

SA-Enhancement Projects area:

- Tangential Phase Contrast Imaging system: being considered for implementation (JT-60SA ETLs, Project Managers). Completing revision of the mechanical lay-out outside the vessel after changes in the torus hall
- Doppler Reflectometry system: ready for final design by end of 2022 - to be submitted for consideration
- New diagnostics (Neutron & Gamma, Beam Emission Spectroscopy, EC Stray, IR imaging, Ultra Fast reflectometry):
 - Final feasibility study by end of 2022
- Linked to Milestone 2023: Include new enhancement programmes in BA
- Scheme of support for the enhancement being defined



SA-JIFS JT-60SA International Fusion School

Coordinator: G. Giruzzi

- Launch of the 1st JIFS school with support from the European Commission and the Japanese Government in early 2022
- Finalisation of the JIFS programme and selection of the lecturers, supervisors of practical activities
- Call for participation in the 1st JIFS school for European and Japanese participants
- The 1st JIFS school is planned in-person in Autumn 2022 following the JT-60SA first plasma (not possible *during* machine commissioning).

Request by the EU Commission: elaborate a more extensive programme of initiatives for students, including JIFS as an element.

2022 WP milestones



| Sequential WP-M ID | Related WBS ID | WP Milestone Title | Due Date [mm/yyyy] | Related GA D/M No. | Criticality of Relation to the GA D/M (high/low) |
|--------------------|----------------|---|--------------------|--------------------|--|
| WPM01 | SA.SE.OP | Commissioning of the EDICAM camera system on plasma | 10/2022* | SA.D.02 | high |
| WPM02 | SA.SE.EN | Completion of the exploratory studies on the new enhancements | 12/2022 | SA.D.04 | high |
| WPM03 | SA.SE.CM | Successful test of the upgraded version of the METIS-NICE coupling with all controllers (current, gaps, vertical stability) on a typical JT-60SA discharge flat-top | 11/2022 | SA.D.02 | high |

(*)Milestones/deliverables dependent on external conditions to which the workpackage is constrained, see Risk Table

2022 GA milestones/deliverables



| GA Milestone no. | Title | Due Date (mm/yyyy) |
|------------------|-----------------------------|-----------------------|
| SA.M.02 | Start of the EU-REC project | Apr. 2022 |

The activity is ongoing, however a reformulation of the milestone may be required due to the changed scope and objective of the work

| GA Deliverable no. | Title | Due Date (mm/yyyy) |
|--------------------|--|-----------------------|
| SA.D.02 | Final report on Integrated Commissioning. Results and return of experience, mainly for DTT | Dec. 2022* |
| SA.D.04 | Documented plan of EU enhancement programme for BA Phase II– 2025-2029 | Dec. 2022 |

(*)Milestones/deliverables dependent on external conditions to which the workpackage is constrained, see Risk Table



- **Code management:**
 - breakdown simulator activity in synergy with **WPPrIO** (Preparation for ITER Operations) and **WPTE** (Tokamak Exploitation)
 - Development of synthetic diagnostics (**WPPrIO**, **WPTE**, **TSVVs...**)
 - "Edge/divertor modelling" & "interaction of RE with PFC" synergetic to **WPDIV**: prepare operation scenarios compatible with C Divertor, ACD-C Divertor and in future with W divertor
- **Operations:**
 - **WPPrIO** (Preparation for ITER Operations) work package
 - The EUROfusion Operations Networks subnetworks (seminars, workshops, trainings) will be offered to QST staff to join -> NBI seminar series
 - Disruption database could be connected to the EUROfusion database
- **Enhancements**
 - **WPPrIO** Collaboration on FILD system (JT-60SA/ITER)
- **Scientific exploitation**
 - **WPTE** link for the development of the scientific programme (code validation, experimental work of common interest,...)



- **EUROfusion Operation Network (EON):** WPSA, F4E and QST experts are invited to participate in subnetworks and events established under the EUROfusion Operations Network (WPPrIO) through the Broader Approach Agreement. The first subnetwork confirmed is the monthly NBI seminar series. Further events are expected to be organised around vacuum conditioning, knowledge base and foundation course on session leading, maintenance of (old) equipment and quantification of operational reliability and performance.
- **EUROfusion Engineering Grants (EEGs):** Continued support of two EEGs completing their programme in 2022 on superconducting coils (CEA) and integration of EU enhancements (IPP). New EEGs are expected on the topics of ECH exploitation and Thomson Scattering diagnostics.
- **JT-60SA International Fusion School (JIFS):** The first edition of the 2-week JIFS school expected in 2022 is prepared as a joint European-Japanese initiative to provide in-depth and practical training on engineering, operations and physics aspects of fusion research.



- **Direct collaborations (EUROfusion members – INTL partner)**
 - ITER for IMAS workflow developments within modelling tasks
 - ITER for EC stray sensors development and test
 - ITER collaboration involving EEGs (of course if topic/candidates selected)
 - EEG21-15 EU enhancement project for JT-60SA: Thomson Scattering Diagnostics
 - EEG21-20 Development of software tools for ECH exploitation (JT60-SA and ITER)
 - NIFS (National Institute for Fusion Science) for TPCI diagnostics
 - Kyoto University for IDAV
 - NIFS for Doppler Reflectometry
- **Collaboration through the JT-60SA project as partner together with F4E, QST**
 - ITER-F4E-QST trilateral agreement: Meetings on three topics with EUROfusion representative (IC, Assembly, Scientific Exploitation)
 - US for diagnostics (XICS, FIDA)
 - Broader Approach (IFERC, REC)



- Lack of available manpower in some priority topics (disruptions, runaway modelling, NBI modelling for fast-ion studies)
- Availability of IC experts in 2022 – checked in September-October
 - Some experts moved to ITER (ECWC, Cryo) – hope to maintain connection/involvement through the ITER-F4E-QST trilateral agreement
- Ability to travel to Naka in 2022 (with or without visa)
 - Strong border limitations in Japan due to COVID19
 - Visa-free travel unlikely in early 2022, long process to obtain visa (>6 months)
- Access to IC data cumbersome and limited to a small group of European scientists – *being worked on*
- Potential delay in IC plasma phase
- Potential delay in FP8 Enhancement delivery impacting FP9 resources



- 2022 challenging year with
 - next IC phase
 - Enhancements procurements
 - Setting of the Experiment Team
- The agreed objective is to support 40% of the scientific activity. Resources may be marginal for the scope when things will go to full speed (after 2022)
- Extremely important to reach a level of effective coordination in the side of modelling and simulation
- Another critical aspect is the support for enhancements of high scientific impact using the most suitable scheme. This is a key for effective participation and team integration



Exploitation of JT-60SA (WPSA)

Project Change Requests (PCRs)



This work has been carried out within the framework of the EUROfusion Consortium and has received funding from the Euratom research and training programme 2014-2018 and 2019-2020 under grant agreement No 633053. The views and opinions expressed herein do not necessarily reflect those of the European Commission.

PCRs: Grant deliverables



| ID | Deliverables Table | Date |
|---------|--|-----------|
| SA.D.01 | Appointment of EU Deputy Experiment Leader (after call issued end 2020) | Apr. 2021 |
| SA.D.02 | Final report on Integrated Commissioning. Results and return of experience, mainly for DTT | Dec. 2021 |
| SA.D.03 | Report on organisation of the JT-60SA scientific exploitation | Dec. 2021 |
| SA.D.04 | Documented plan of EU enhancement programme for BA Phase II– 2025-2029 | May 2022 |
| SA.D.05 | Delivery and final tests of EU-REC completed | Jan. 2023 |
| SA.D.06 | Commissioning and calibration of the EU systems before the 2023 campaign completed. | Mar. 2023 |
| SA.D.07 | Final report on the 2023 campaign. Results and return of experience | Mar. 2024 |
| SA.D.08 | Commissioning and calibration of the FILD system before 2024 campaign completed. | Jun. 2024 |
| SA.D.09 | Final report on the 2024 campaign. Results and return of experience | Mar. 2025 |
| SA.D.10 | Delivery of EU procurements (TBD) for the campaign 2026 completed. | Dec. 2025 |

Updated in the PMP2022
And in the CWP



| GA Deliverable No. | GA Deliverable Title | Due Date [mm/yyyy] |
|--------------------|--|-----------------------|
| SA.D.01 | Appointment of Experiment Leader from EU (after call issued end 2020) | Apr. 2021 ✓ |
| SA.D.02 | Report on the first phase of the Integrated Commissioning (before plasma operations). Results and return of experience, mainly for DTT | Dec. 2022* |
| SA.D.03 | Report on the initial organisation of the JT-60SA scientific exploitation | Dec. 2021 |
| SA.D.04 | Documented plan of EU enhancement programme for BA Phase II– 2025-2029 | Dec. 2022 |
| SA.D.05 | Delivery and final tests of EU-REC completed | Jun. 2023 |
| SA.D.06 | Commissioning and calibration of the EU systems before the OP2 campaign completed. | Jun. 2023* |
| SA.D.07 | Final report on the high power experimental campaign (OP2). Results and return of experience | Dec. 2024* |
| SA.D.08 | Commissioning and calibration of the FILD system before OP3 campaign completed. | Jun. 2024* |
| SA.D.09 | Final report on the high power experimental campaign (OP3). Results and return of experience | Dec. 2025* |
| SA.D.10 | Delivery of EU procurements (TBD) for the OP3 campaign completed. | Dec. 2025* |

(*) Deliverables dependent on external conditions to which the workpackage is constrained, see Risk Table (WPR-04)

PCRs: Grant milestones



| | Milestones Table | Date |
|---------|--|-----------|
| SA.M.01 | Participation in the Integrated Commissioning to first plasma operations | June 2021 |
| SA.M.02 | Start of the EU-REC project | Apr. 2022 |
| SA.M.03 | Decision on plan and resources of EU enhancements for BA Phase II – 2025-2029 | June 2022 |
| SA.M.04 | Call to start EU enhancement programme for 2025-2029 | Oct. 2022 |
| SA.M.05 | Start of the new EU enhancement projects (TBD) | Jan. 2023 |
| SA.M.06 | Demonstration of stable operation at 5.5 MA plasma current in H-mode completed (participation) | Dec. 2023 |
| SA.M.07 | Demonstration of non-inductive scenario at $\beta_N \geq 3$ completed (participation) | Dec. 2024 |

Not yet updated in the PMP2022
And in the CWP (miscommunication)



| | <i>Milestones Table</i> | <i>Date</i> |
|---------|---|-------------|
| SA.M.01 | Participation in the Integrated Commissioning before plasma operations | June 2021 ✓ |
| SA.M.02 | Start of the EU-REC project | Apr. 2022 |
| SA.M.03 | Decision on plan and resources of EU enhancements for BA Phase II – 2025-2029 | Mar. 2023 |
| SA.M.04 | Call to start EU enhancement programme for 2025-2029 | Jun. 2023 |
| SA.M.05 | Start of the new EU enhancement projects (TBD) | Oct. 2023 |
| SA.M.06 | Contribution to the demonstration of stable operation at multiple MA plasma current in H-mode | Dec. 2024* |
| SA.M.07 | Contribution to the demonstration of non-inductive scenario at high β_N | Dec. 2025* |

(*)Milestones dependent on external conditions to which the workpackage is constrained, see Risk Table (WPR-04)

FP8 stand-by deliverables



| ID | Title | Deliverable Owner | Start Date | Due Date | Work Status | Contractual Status | Report in IDM | PL comment | proposal | Del. Owner comment |
|---------------------|---|----------------------|------------|------------|-------------|--------------------|---------------|---|----------------|---|
| SA-EP.A03-T002-D001 | Edge Thomson scattering: optics | Roberto Pasqualotto | 01/01/2020 | 31/12/2021 | ok | Running | 1 | Design completed | interim report | ok |
| SA-EP.A03-T002-D002 | Edge Thomson scattering: mechanics | Sorin Soare | 01/01/2020 | 31/12/2021 | ok | Running | 1 | Design advanced up to succesful Design Review Meeting | interim report | ok |
| SA-EP.A03-T002-D003 | Edge Thomson scattering: laser | Roberto Pasqualotto | 01/01/2020 | 31/12/2021 | ok | Running | 1 | Objective 2020 of technical specification for procurement reached | interim report | ok |
| SA-EP.A05-T002-D001 | CAD support during manufacturing phase | Christian Day | 01/01/2020 | 31/12/2021 | ok | Running | 1 | completed | acceptance | ok: I understand this such that you accept the alreday existing report 2PNBR9 as final one to close this deliverable. |
| SA-EP.A05-T002-D002 | Procurement contract follow-up and monitoring | Christian Day | 01/01/2020 | 31/12/2021 | ok | Running | 1 | delayed | interim report | This task will have to be continued in 2022 at additional resources. I understand that you take the already existing report 2PK3QF as interim report and expect further reports to come so that you can close this deliverable by end 2022. |
| SA-EP.A06-T002-D001 | Pellet injection system manufacturing | Peter Lang | 01/01/2020 | 31/12/2021 | ok | Running | 1 | Specifications for extruder completed and manufacturing prepared | interim report | Ok, With the extruders facing further delay and the centrifuge call for tender still under way this will be much later (due date) |
| SA-EP.A07-T002-D001 | MGI system manufacturing | Mathias Dibon | 01/01/2020 | 31/12/2021 | ok | Running | 1 | manufacturing of auxiliaries | interim report | ok |
| SA-EP.A04-T003-D001 | Spectrometer assembly | Marco Valisa | 01/01/2020 | 31/12/2021 | ok | Running | 1 | assessment of the specifications. Gratings procurement delayed | interim report | ok |
| SA-EP.A04-T003-D002 | Spectrometer focusing tests and mirror alignment | Marco Valisa | 01/01/2020 | 31/12/2021 | ok | Running | 1 | design of the alignment system | interim report | ok |
| SA-EP.A02-T004-D001 | FILD: completion of design | Juan Ayllon | 01/01/2020 | 31/12/2021 | ok | Running | 1 | Objectives 2020 reached | interim report | ok, the design will be completed in 2022 and manufacturing will also start in 2022 |
| SA-EP.A02-T004-D002 | FILD: tests, manufacturing and assembly | Juan Ayllon | 01/01/2020 | 31/12/2021 | ok | Running | 1 | Test in neutron facility delayed to 2021 due to covid | interim report | Ok, the activity needs to continue in 2022. Tests in Neutron facility will start in 2021 (according to info received from E. Perelli), however the payment will likely be done in 2022. |
| SA-EP.A01-T004-D001 | EDICAM: commissioning and operation | Tamas Szepesi | 01/01/2020 | 31/03/2021 | blocked | Running | 1 | Pre-plasma objective fully achieved. Plasma work delayed | interim report | |
| SA-O.A06-T003-D002 | Plasma control and equilibrium reconstruction | Gianmaria De Tommasi | 01/01/2020 | 31/03/2021 | blocked | Running | 1 | completed | acceptance | ok |
| SA-O.A06-T003-D003 | Magnetic diagnostics validation and MHD/Disruption analysis | Emmanuel Joffrin | 01/01/2020 | 31/03/2021 | blocked | Running | 1 | completed | acceptance | |
| SA-O.A06-T003-D004 | Plasma breakdown (with ECRH) | Gianmaria De Tommasi | 01/01/2020 | 31/03/2021 | blocked | Running | 1 | completed | acceptance | ok |
| SA-O.A06-T003-D005 | Cryogenic and magnet operation analysis | Emmanuel Joffrin | 01/01/2020 | 31/03/2021 | blocked | Running | 1 | partially achieved (missing operation during plasma phase) | interim report | |
| SA-O.A06-T003-D006 | Plasma discharge preparation and development | Eva Belonohy | 01/01/2020 | 31/03/2021 | blocked | Running | 1 | delayed | postpone | |
| SA-O.A06-T003-D001 | Wall conditioning (ECWC) and gas analysis | Eva Belonohy | 01/01/2020 | 31/03/2021 | blocked | Running | 1 | completed | acceptance | ok |

FP8: updates on IC and EN budget



| FP8 Integrated commissioning PM work | | |
|--------------------------------------|-------------------|----------|
| Planned 2020-21 | Performed 2020-21 | Residual |
| 83,01 | 68,88 | 14,13 |

| FP8 Enhancement PM work | | | |
|-------------------------|-------------------|----------|--------------------|
| Planned 2020-21 | Performed 2020-21 | Residual | New request (2022) |
| 263,3 | 208,9 | 54,4 | 59 |

| Equipment & Infrastructure 100% (JT-60SA) and Goods & services 100% (JT-60SA) | | | | Planned | Used | Residual |
|---|------|--------|--|--------------------|--------------------|--------------------|
| Deliverable | Year | Ben. | Description | Total Contribution | Total Contribution | Total Contribution |
| SA-EP.A03-T002-D002 | 2021 | IAP | Mechanics procurement | 500 | 130 | 370 |
| SA-EP.A07-T002-D001 | 2020 | MPG | Valve components, gas handling components, electronics, 50k shifted to 2021 | 40 | 40 | 0 |
| SA-EP.A07-T002-D001 | 2021 | MPG | COVID, Valve components, gas handling components, electronics | 50 | 58 | -8 |
| SA-EP.A03-T002-D001 | 2020 | ENEA | collection optics, 15k shifted to 2021 | 60 | 60 | 0 |
| SA-EP.A03-T002-D001 | 2020 | ENEA | Design studies for collection optics | 20 | 20 | 0 |
| SA-EP.A03-T002-D001 | 2021 | ENEA | Collection optics, 15k shifted to 2021 | 75 | 3 | 72,5 |
| SA-EP.A03-T002-D001 | 2021 | ENEA | COVID, collection optics | 15 | 15 | 0 |
| SA-EP.A03-T002-D003 | 2021 | ENEA | Laser 2nd payment | 240 | 0 | 240 |
| SA-EP.A03-T002-D003 | 2021 | ENEA | COVID, Laser 1st Payment | 160 | 40 | 120 |
| SA-EP.A04-T003-D002 | 2021 | ENEA | Spectrometer, collection optics and ancillaries procurement by Consorzio RFX | 100 | 0 | 100 |
| SA-EP.A04-T003-D002 | 2021 | IAP | Mechanical stand for spectrometer and optics, vacuum interface (valves, bellows) and port plug | 30 | 0 | 30 |
| SA-EP.A04-T003-D002 | 2021 | ENEA | COVID, Spectrometer, collection optics, and ancillaries procurement by Consorzio RFX | 280 | 0 | 280 |
| SA-EP.A04-T003-D002 | 2021 | IAP | COVID, Mechanical stand for spectrometer and optics, vacuum interface (valves, bellows) and port plug | 80 | 0 | 80 |
| SA-EP.A04-T003-D002 | 2021 | IPPLM | COVID, Vacuum system | 80 | 0 | 80 |
| SA-EP.A02-T004-D002 | 2021 | CIEMAT | Completion of manufacturing and assembly | 450 | 0 | 450 |
| SA-EP.A02-T004-D002 | 2021 | CIEMAT | COVID Actuators and control system for tests. Scintillator screens and fast framing camera, initially foreseen in the 2019 budget: 110 keuros, unspent and moved to 2021 22.130 keuro; foreseen for 2020 also moved to 2021-22 | 70 | 0 | 70 |

WPSA: budget change on PMP (27/09/2021)



Year 2021

| 2021 Indicative Resources (no UK and CH) | | | |
|--|-------------|--------------------------|-------------|
| Initial allocation | | 27/09/2021 budget review | |
| Total PM | Total CC k€ | Total PM | Total CC k€ |
| 251 | 1.277 | 130 | 782 |

| 2021 Indicative Resources without only UK and CH | | | |
|--|-------------|--------------------------|-------------|
| Initial allocation | | 27/09/2021 budget review | |
| Total PM | Total CC k€ | Total PM | Total CC k€ |
| 10 | 48 | 12 | 58 |

| 2021 Indicative Resources budget change details | | | | | |
|---|---------------|------|----------|-------------|--|
| WBS level 1 | Beneficiary | Year | Total PM | Total CC k€ | |
| SA-EN | EPFL | 2021 | 1,60 | 9,98 | |
| SA-SE.CM | LPP-ERM-KMS | 2021 | -3,00 | -14,23 | |
| SA-PM | Not Allocated | 2021 | -9,00 | -49,22 | |
| SA-SE.EX | Not Allocated | 2021 | -6,90 | -26,95 | |
| SA-SE.OP | Not Allocated | 2021 | -16,40 | -64,06 | |
| SA-IC | Not Allocated | 2021 | -85,89 | -335,51 | |
| | | | -119,59 | -479,99 | |

Year 2022

| 2022 Indicative Resources (no UK and CH) | | | |
|--|-------------|--------------------------|-------------|
| Initial allocation | | 27/09/2021 budget review | |
| Total PM | Total CC k€ | Total PM | Total CC k€ |
| 237 | 1.264 | 360 | 1.764 |

| 2022 Indicative Resources UK and CH | | | |
|-------------------------------------|-------------|--------------------------|-------------|
| Initial allocation | | 27/09/2021 budget review | |
| Total PM | Total CC k€ | Total PM | Total CC k€ |
| 13 | 55 | 13 | 55 |

| 2022 Indicative Resources budget change details | | | | | |
|---|---------------|------|----------|-------------|--|
| WBS level 1 | Beneficiary | Year | Total PM | Total CC k€ | |
| SA-SE.CM | LPP-ERM-KMS | 2022 | 3,00 | 14,45 | |
| SA-PM | Not Allocated | 2022 | 8,29 | 45,34 | |
| SA-SE.EX | Not Allocated | 2022 | 6,90 | 26,95 | |
| SA-SE.OP | Not Allocated | 2022 | 18,70 | 73,05 | |
| | | | 85,89 | 335,51 | |
| | | | 122,78 | 495,30 | |



- CM
 - ECWC replacement of LPP-ERM-KMS manpower due to departure of T Wauters
 - ECWC validation on IC data postponed to 2022
 - Disruption modelling tools validation on first mechanical data postponed to 2022
- ENH
 - Deliverables definition being revised for better adaptation to annual cycle