



# JT-60SA Cryogenic System integrated commissioning 2020-2021

F. MICHEL, C. Hoa, L. Zani, A. Louzgui

+ QST and F4E-Garching (Magnet/Cryo integrated Team)

FROM RESEARCH TO INDUSTRY





Creation of  
Harmonious Diversity



Département des Systèmes Basses Températures (D-SBT)

- Introduction
  
- 1st Cool-Down of the JT-60SA tokamak
  
- Heat loads summary and comparison with design data
  
- EF1 terminal joint incident
  
- Conclusions and perspectives 2022






- Cryoplant equivalent power at 4.5 K ~ 9 kW
- Magnet System cooling (2 Loops SHe 4.4 K and 0,5 MPa)
  - ❖ Loop 1 for TF coils and Structures: 860 g/s with DP ~ 0.13 MPa
  - ❖ Loop 2 for EF et CS coils: 960 g/s with DP ~ 0.10 Mpa
- Cryopannels in the Vacuum vessel cooled by SHe 3.7 K ; 0.5 MPa ; 270 g/s
- HTS-CL current leads cooling: Helium 50 K-300K; 0.4 MPa; 25 g/s
- Thermal shields cooled at 80 K/100 K by ; 400 g/s Helium flow between 1.8/1.6 MPa

### ➤ Main cool-down requirements

- ❖ Cool-down speed shall not exceed 1 K/h (**nominal cool-down speed is 0.6 K/h**) cool-down expected duration 20 days
- ❖ The temperature difference between inlet and outlet of thermal shields and coils should be less than 40 K
- ❖ The temperature difference between thermal shields and coils shall be kept within 50 K with the **thermal shield always warmer than the coils** in order to protect the shield surfaces from frozen impurities

### ➤ Main cool-down performances reached

- ❖ This first cool-down of the JT-60SA was also used to check and assess the procedures, the instrumentation and the associated controls: we spent about 14 days for checking instrumentation and various systems
- ❖ The tokamak cool-down took place in 47 days with 33 active cooling days. Therefore, the average cool-down speed was about **0.37 K/h**.
- ❖ This cool-down was fully compliant with protection requirements concerning magnets and thermal shields (even more conservative requirements had been applied, which also impacted the cool-down speed).




- After the 1<sup>st</sup> cool-down and temperature equilibrium, first thermal balances had been conducted and compared to the design values

VV Temperature	Vacuum Vessel in operating condition 50°C (323 K)		Vacuum Vessel in Baking condition 200°C (473K)	
Source of heat loads	Average measured heat loads Cryodistribution+Magnets	Estimated heat loads (design values)*	Average measured heat loads VV~460K	Estimated heat loads(design values) VV at 473K *
Loop 1 at 4.5K TF coils (WP+Structures)	~830 W	~ 1500 W for loop 1 and loop 2	~2475 W	2260 W
Loop 2 at 4.5K EF and CS coils	~620 W		~1185 W	1130 W
Thermal Shields at 80K	~30.2 kW	33.1 kW (without cryopumps)	~95 kW	134.8 kW

\* Design margins  
~14% at 4.5K and  
18% at 80K

- **Excellent agreement on the static heat loads in nominal operation at 4.5 K and 80 K**
- **For baking, heat loads are a bit lower on 80 K TS than estimates and a bit higher on 4.5 K coils**
  - ❖ The Vacuum Vessel did not reach 200°C and maximum average temperature was around 190 °C which could explain lower value on TS
  - ❖ On coils 4.5 K surface, heat loads were larger in a favourable conditions with TS at 100 K instead of 110 °C.

### ➤ TF coils current 25.7 kA (02 March 2021) ~ 40 Minutes



### ➤ Heat loads with 25.7 kA in TF coils

Source of heat loads	Average measured heat loads	Estimated heat loads (design values)
Loop 1 at 4.5K TF coils (WP+Structures)	1385 W	1773 W*
Loop 2 at 4.5K EF and CS coils	725 W	for loop 1 and loop 2 (~1500 W without current)
Thermal Shields at 80K	31.5 kW	33.1 kW (without cryopumps installed)

\* + 280 W due to a decrease of the TF casing temperatures during energization... + other reasons ? to be explored during next IC

### ➤ Cold circulator heat dissipation (remind on Design values in purple)

- ❖ Real operation of Loop 1 : Mass flow ~ 950 g/s (860);  $\Delta P$  ~ 1.94 bar (1.3) ;  $Q$  ~ 1.86kW (~1.3) ; isentropic efficiency ~ 0,72
  - ❖ Real operation of Loop 2 : Mass flow ~ 950 g/s (960) ;  $\Delta P$  ~ 1,17 bar (1.0) ;  $Q$  ~ 1.24kW (~1) ; isentropic efficiency ~ 0,64
  - ❖ Total dissipation for cold circulators ~ 3.1 kW (2.3 kW : +25% due to higher mass flow and higher  $\Delta P$  in loop 1 )
- Need to assess heat loads and pressure drops in order to optimize operating conditions (dedicated campaign during the next Integrated Commissioning phase)

### Even list from QST (mag/cryo team):

21:22:33 Leak occurred due to electrical arc on EF1 terminal joint (during Shot E100353)  
The Pressures in loop 1 and 2 were increasing quickly.

21:22:42 First increase of cryostat vacuum 

21:26:08 Stop of Cryoplant Turbines (triggered by Cryoplant return pressure > 1.6 bar) :   
**Too large heat loads from magnets**

21:26:30 Disconnection of cooling Loop1/Loop2 by valves closing in ACB to magnets  
(on high pressure in loop 1 > **15 bar**)

21:27:24 One rupture disc attached on the outlet of TF8-13 (1SVB53) burst. 

21:30:30 One rupture disc attached on the outlet of EF5 (1SVD65) burst.

21:31:18 Pressure relief valve attached on the outlet of EF4 (1EVD64) opened.

Quench tank pressure was increasing. 

 Helium mass released to Quench Tank ~ 300 kg (~20% of the total magnet inventory)

Loss of Helium ~ 1100 kg (Total helium inventory > 3 Tons:)



## ■ Participation from Mid 2020 and 2021 to the JA/EU Integrated Commissioning team for JT-60SA

- Preparation of the cool-down and remote participation to the cryogenic system operation from october 2020 to March 2021
- 1st Cool-down of the tokamak following the design requirements (a bit longer than expected).
- Verification and calibration of sensors for Temperatures, pressures, mass flow rates ....
- Heat load summaries and cryogenic system operation assessments.
- Heat loads aligned with estimations from design phase
- Some validations and investigations are still needed during the next phase of the Integrated Commissioning (heat loads, pressure drops, cooling of the terminal joints, ...)
- During the 2<sup>nd</sup> part of 2021, simulation of the cool-down with SIMCRYOGENICS were performed to investigate and improve this phase: CHATS conference 2021 F. Michel et al.)

## ■ EF1 terminal joint incident which stops the JT-60SA IC.


- Good reaction of the cryoplant (stop of turbines and closing the isolation valves between cryoplant and magnets)
- Issue on the operation of the quench valves (QST) and burst disk broke below their setting pressure.
- Loss of 1100 kg of Helium (only 300 kg recover)

## ■ Perspectives 2022


- Improvement of the cryogenic control system (on going) + interlocks added on Quench valves and change of some safety devices
- Preparation of the next cool-down phase (improvement of the procedures, Integrated Commissioning Plan ...)
- Restart of the cryogenic system installation (2<sup>nd</sup> semester 2022 ?)


## Additional slides

- 18 TF coils (NbTi)
  - ❖ Magnet energy of the 18 TF coils 1.06 GJ
  - ❖ Max field at conductor 5.65 T
  - ❖ Total Weight ~ 420 Tons (~ 100 Tons for WP /320 Tons for structures)
  - ❖ Nominal current 25.7kA
- 4 CS modules (Nb<sub>3</sub>Sn)
  - ❖ Peak field 8.9 T
  - ❖ Total Weight ~ 100 Tons
  - ❖ Operating current 20kA
- 6 EF coils (NbTi)
  - ❖ Peak field 4.8T (6.2T for EF3/EF4)
  - ❖ Total Weight ~ 178 Tons
  - ❖ Operating current 20kA
- Current Leads 26 HTS-CL
  - ❖ 6 HTS-CL for TF coils
  - ❖ 8 HTS-CL for CS coils
  - ❖ 12 HTS-CL for EF coils




**TOTAL cold mass to cool-down until 4.5 K  
(~700 Tons)**







### Cryostat Vacuum (Pa)




### Cryostat vacuum (Pa)





- Following the loss of vacuum in cryostat: large increase of the heat loads deposited in the helium buffer located in ACB













## Zoom in between 21:22 and 21:23





Navigation and control interface at the bottom of the screen, including a toolbar with icons for play, stop, back, forward, and refresh, and a row of buttons labeled WCS, RCB, ACB, TAG, and others.