



# The FP8 enhancement project “Pellet launching system (PLS)”: Status and Plans



P. T. Lang for the PLS Team

9th Project Planning Meeting EUROfusion Work Package JT-60SA  
Hungarian Academy of Sciences, Budapest, September 8., 2022



This work has been carried out within the framework of the EUROfusion Consortium, funded by the European Union via the Euratom Research and Training Programme (Grant Agreement No 101052200 — EUROfusion). Views and opinions expressed are however those of the author(s) only and do not necessarily reflect those of the European Union or the European Commission. Neither the European Union nor the European Commission can be held responsible for them.

# Current status



**Test and commissioning facility at IPP:**  
Lab ready since October 2021  
Service contract under negotiation

**Fuelling pellet source (PELIN):**  
Manufactured  
Modifications underway to correct issues identified during testing  
Delivery target > September 2022

**Pacing pellet sources (PELIN):**  
Most hardware procured and delivered. Assembly will start  
after successful operation of FPS  
Delivery target December 2022

**Centrifuge and ex-vessel guiding system:**  
Detailed design in progress  
Delivery expected for January 2024

**Diagnostics:**  
Call for tender launched – now part of ex-vessel guiding system

# Test and commissioning facility at IPP



# Test and commissioning facility at IPP:


## Valve matrix – Lab testbed



## Control room



Master PLC



Operators desk PLS



# Pellet source manufacturing



## Fuelling source manufactured

Sufficient ice extrusion for 20 Hz repetition rate

Stable operation with arbitrary cutting of pellets not yet achieved

Revised chute approach:  
Simplify geometry and minimize length  
→ Capture process managed by stop cylinder design  
Need “kinetic” delivery data from PELIN


PELIN is a Russian company  
What if....?  
→ Considerations by B. Ploeckl



# Launcher design in progress

## Pellet launching system itself and diagnosing units

2 pellet sources from PELIN – 3<sup>rd</sup> slot for stop cylinder observation unit



Start up configuration:

Fuelling pellet source (up to 20 Hz)

ELM pacing pellet source (up to 50 Hz)

Simultaneous control of fuelling & pacing

Tailored single pellet train to minimize cross-talk

Diagnostics at centrifuge exit:

Adjust acceleration

Diagnostics close to torus entrance valve:

Pellet speed and integrity

# Timeline



Preparation of infrastructure at IPP: 5.10.2021

Fuelling source testing: 1.9. – 15.11.2022

Pacing source testing: 1.12. 2022 – 15. 2. 2023

Manufacturing of centrifuge: 1.5.2022 – 17.1.2024



Installation of centrifuge in testbed: - 20.3.2024

Integration of fuelling source: - 12.6.2024

Integration of pacing source: - 21.8.2024

Integral functional test: - 14.10.2024

Arrival in Naka: 4.12.2024



# Plans 2022/23



Fuelling source testing: 1.9. – 15. 11.2022

Pacing source testing: 1.12. 2022 – 15. 2. 2023

Manufacturing of centrifuge: 1.5.2022 – 17.1.2024

→ During manufacturing of centrifuge/guiding system/diagnostics

Take care system interfaces fit

Take care system fits into IPP lab (vacuum, electrical, PLC) & for ATEX

Take care system fits into QST environment

Commissioning and characterisation of both extruders

Provide all relevant interface data and pellet kinetic data

Further preparation of on-site commissioning (local and on plasma)



# Plans 2022/23



Commissioning and characterisation of both extruders:

Fuelling Pellet Source -  $\varnothing = L = 2.4$  mm at up to 20 Hz

Full performance with  $H_2$  for  $> 100$  s

Full performance with  $D_2$  for  $> 100$  s

Performance with HD

Performance with admixed gases in  $H_2$

Considered: 0.5 and 1.0 mol%  $N_2$ , 1.0 and 2.0 mol% Ne

Pacing Pellet Source -  $\varnothing = L = 1.2$  mm at up to 50 Hz

Full performance with  $H_2$  for  $> 100$  s

Full performance with  $D_2$  for  $> 100$  s

# Interface F4E/QST


Pellet guiding system:

Until double torus gate valves part of F4E share

Gate valves and tubes inside vessel part of QST share

Design guidelines for interface provided

See document “Design- guidelines for the funnel in pellet guiding tube (PGT) after the torus entrance gate valve of JT-60SA”



# Interface F4E/QST

Control approach:

Initial part with feed forward request

- per pellet source
- with combined sources

Final part with feed back request

- per pellet source
- with combined sources


Applying AUG PLC local controller

On request provide profile control tool


➔ Need for “system identification”



## Fuelling source



## Fuelling and pacing source



# SOFT 2022

- B. Ploeckl et al.:


Testbed for the Pellet Launching System for JT-60SA

- C. Piccinni et al.:

Injection of Ar-doped pellets: towards a multifaceted plasma actuator

- P. T. Lang et al.:

Concept for a multi-purpose EU-DEMO pellet launching system



## PELLET ACTUATOR development step by step:

**AUG** → **JT-60SA** → **DEMO**

Demonstrated:

- High core density
- ELM control
- Pellet resilient measurements

$t < 10$  s

Commissioning ongoing:




- Simultaneous density & ELM control
- Pellet resilient feedback profile control

$t < 100$  s

Design study ongoing:

- Full pellet resilient feedback control
- Simultaneously keep D - T - He profiles

$t \sim 10000$  s



Challenges - Complexity - Sustainability

I = 1.2 MA R = 1.6 m

I = 5.5 MA R = 2.9 m

I = 20 MA R = 9.3 m